

**HARFORD COUNTY PUBLIC SCHOOLS  
CONTRACT AWARD REPORT**

<b>Bid #:</b>	26-JHP-007
<b>Bid Title:</b>	Modular Classroom Buildings for Various HCPS Locations
<b>Date of Bid Opening:</b>	November 25, 2025
<b>Date of Bid Advertisement:</b>	October 16, 2025
<b>Advertising Method:</b>	EMaryland Marketplace and HCPS Website

<b>DESCRIPTION OF BID:</b>	Modular Classroom Buildings for Various HCPS Locations
----------------------------	--------------------------------------------------------

**BID TABULATION**

**BIDDERS**

**Basis of Award or  
(Non-Responsive/No Bid)**

Aries Building Systems, LLC	\$1,241,448.00
EMH Environmental, Inc.	\$987,600.00
Modular Genius, Inc.	\$938,774.52
US Modular Group East, Inc.	\$1,028,000.00
Wilscot	\$1,144,604.76

**CONTRACT AWARDED TO:**

**Modular Genius, Inc.**

**VALUE OF CONTRACT:**

**\$938,774.52**

**Contract Terms: One-Time Purchase**

**Contract Start Date: Summer of 2026, completion by August 7, 2026**

**METHOD OF AWARD:** ☐ Individual Items ☐ Group ☒ Total Bid

**APPROVALS:**

**BUYER:**

  
Signature

12/18/25

Date