## HARFORD COUNTY PUBLIC SCHOOLS CONTRACT AWARD REPORT

Bid #:	25-JHP-014
Bid Title:	Modular Classroom Buildings at Church Creek and Prospect Mill Elementary Schools
Date of Bid Opening:	October 28, 2024
Date of Bid Advertisement:	October 2, 2024
Advertising Method:	EMaryland Marketplace and HCPS Website

DESCRIPTION OF BID:	Modular Classroom Buildings at Church Creek and Prospect Mill Elementary Schools

BID TABULATION BIDDERS \$ AMOUNT or (Non-Responsive/Responsible/No Bid)		CONTRACT AWARDED TO: EMH Environmental, Inc.			
Aries Building Systems, LLC	\$388,487.00				
EMH Environmental, Inc.	\$315,540.00				
Modular Genius	\$598,250.01	VALUE OF CONTRACT:			
		\$315,540.00			
Contract Terms: One-Time Purchase Contract Start Date: August 2025					
Sonnadi Stari Dale. August 2023					
METHOD OF AWARD: Individual Items Group Total Bid					
APPROVALS: BUYER: Signature					